



GOODMAN

METROPOLITAN DISTRICT

August 16, 2018

Community Update - Central Park Court Improvement Project

The contractor recently completed the grading and other earthwork for the Central Park Court Improvement Project. Next week the contractor will begin pouring the concrete for the basketball courts. Construction was delayed for approximately two weeks due to the rain storms in late July and early August, and the Project is currently scheduled to be completed around the middle of October. Portions of the parking lot and park will continue to be restricted throughout the construction process. We will make every effort to minimize this inconvenience. An illustration of the planned court improvements can be found below, and any questions may be directed to Casey Lekahal at clekahal@wbapc.com. Thank you.



Court Area Master Plan Central Park at The Farm

2.3.2017

